THOMPSON'S STATION GREENWAY PHASE 3

	Apr-20 May-20 Jun-20 Jul-20 Aug-2	0 Sep-20 C	ct-20 Nov-20 Dec-20 Jan-21 Feb-21 Mar-21 Apr-21 May-21 Jun-21 Jul-21 Aug-21	Sep-21 (Oct-21	Nov-21 Dec-21 Jan-22 Feb-22 Mar-22 Apr-22 May-22 Jun-22 Jul-2
Task 1 - Project Coordination Services						
TDOT PE-NEPA NTP	✓					
Project TDOT Kick-off Meeting	•					
Preliminary Plans revew - 6/30/20	•					
Task 2 - Field Survey and Data Collection					I	
Field Survey / Data Collection / Field Observations, Additional Survey for Revised Route						
Task 3 - Preliminary Design						
Preliminary Layout						
Layout Revision at School Property - submitted 7/10/20, TDOT approved 7/14/20, TDOT came back 4/5/21 for additional information						
Preliminary Utility Coordination / Relocation Design / Early Utility Letters						
Preliminary Design Elements						
Preliminary Right-Of-Way Plans						
Quantities and Cost Estimate						
Quality Control / Quality Assurance Review						
Task 4 - NEPA Documentation Preparation					ı	
Purpose and Need / Agency Coordination						
Technical Studies						
Archaeology Report - submitted to TDOT 2/23/21, comments received 3/23/21, resubmitted 4/9/21 and 4/13/21, SHPO approved 4/16/21			♦ √			
Historic Report - submitted to TDOT 3/29/21, TDOT submitted to SHPO 4/9/21, approved 4/13/21			♦ √			
Section 4(f)						
Document Preparation and Approval - NAC 5/16/21, submitted to TDOT 5/24/21, FHWA 5/27/21, FHWA comments 6/3/21, submitted to TDOT 6/4/21, TDOT approved 6/7/21						
Task 5 - TDOT SR License Agreement Coordination			À		1	
Coordinate State Route License Agreement for SR 31 crossing - TDOT approved 8/11/21						
Task 6 - Public Involvement		1				
Review and analyze Phase 1 input					I	
Public meeting - 8/4/20	•					
Task 7 - Final Plans Preparation						
Funding Obligation Approval						
TDOT Final Design NTP			√			
Revise Final Plans						
Submit Final Plans to TDOT - 8/3/21			•			
TDOT Review - still under way as of 9/3/21						
Revise Final Plans						
Resubmit Plans to TDOT					•	
Specifications						
Quantities and Cost Estimate						
Task 8 - Right-of-Way Plans and Services						
Funding Obligation Approval						
TDOT ROW NTP						√
Submit ROW Plans to TDOT						
TDOT Review ROW Plans						
Update ROW Plans per Review Comments						
Right-Of-Way / Easement Exhibits and Legal Descriptions						
Apprasial, Review Appraisal, Negotiation and Closing						
Task 9 - Utility Coordination Meetings						
Finalize Utility Plans						
Utility Coordination Meetings						
Task 10 - Permits				ı	1	
SWPPP and ARAP and ACOE Nationwide Permit						
Submit SWPPP and ARAP to TDEC and Nationwide Permit to ACOE						
Receive NOC for GCP and ARAP and Nationwide Permit						
Task 11 - Prepare Bid Documents						
Proposal Contract						
DBE Goal Setting						
DBE Goal Setting TDOT Review of Proposal Contract, Estimate, Advertisement						
DBE Goal Setting TDOT Review of Proposal Contract, Estimate, Advertisement Utility Certification, ROW Certification, Permit Certification						
DBE Goal Setting TDOT Review of Proposal Contract, Estimate, Advertisement Utility Certification, ROW Certification, Permit Certification Finalize, Stamp, Seal PS&E Package						
DBE Goal Setting TDOT Review of Proposal Contract, Estimate, Advertisement Utility Certification, ROW Certification, Permit Certification Finalize, Stamp, Seal PS&E Package Bid Phase						
DBE Goal Setting TDOT Review of Proposal Contract, Estimate, Advertisement Utility Certification, ROW Certification, Permit Certification Finalize, Stamp, Seal PS&E Package Bid Phase TDOT Concurrence						
Proposal Contract DBE Goal Setting TDOT Review of Proposal Contract, Estimate, Advertisement Utility Certification, ROW Certification, Permit Certification Finalize, Stamp, Seal PS&E Package Bid Phase TDOT CONSTRUCTION NTP REQUIRED TO HAVE CONSTRUCTION FUNDS OBLIGATED BY JULY 2022						